



WEEKLY CONSTRUCTION INSPECTION REPORT

Report 05

Project: Northeast Harbor Center Village Improvements  
Location: Northeast Harbor  
Contractor: RF Jordan & Sons  
Client: Town of Mount Desert  
From: Victor J. Smith, P.E.  
To: Tony Smith, Director of Public Works

Date: 5/14/19

WORK COMPLETED THIS WEEK: (W/E) 5/11/19

Completed the 12-inch water main to the Summit Road connection.  
Installed the fire hydrant at Sta. 6+25 +/-  
Flushed the new 12-inch water main.  
Chlorinated the new main. Test results came back negative for any biological contamination.  
Removed rock out of the north parking lot.

5 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

RF Jordan & Sons	5 days		

PROJECT STATUS

Complete Scheduled Completion Date  
on schedule or days/weeks ahead/behind schedule

The 12-inch water main from Sta. 8+10 to Summit was completed Tuesday 5/7/19 and testing has been completed. Without a revised schedule it is not possible to determine how behind schedule the project is.

**WORK PLANNED FOR NEXT WEEK:**

Install services off from the new water main.  
Continue work in the north parking area.

**PROBLEMS/ISSUES:**

The first easement issue has come up. The hydrant at Sta. 8+25 +/- was designed to be located 13 feet behind the curb. The existing location was 8' behind the curb. No easement has been signed for this parcel and discussions with both Jerry Suminsby and Buddy Brown indicate that it will not be signed in the near future. The hydrant was needed for flushing of the water main and for fire protection during the upcoming summer months, so it was installed at its original location.

**ITEMS REQUIRING ATTENTION:**

Discussions with Northeast Harbor VIA, the owners of the public parking area beside Bar Harbor Bank and Trust need to be undertaken to determine whether they will sign the construction easement or not. The new hydrant location may also require a permanent easement to place it where it is shown on the plans.

**OTHER:**

Signature: Victor J. Smith, P.E.

CC: Paul Slack – General Manager Mount Desert Water District  
Ben Jacobs – Highway Foreman, Town of Mount Desert  
Mike Olson – Foreman, Mount Desert Water District  
Jim Saucier – Project Manager, RF Jordan & Sons  
David Carney – Project Superintendent, RF Jordan & Son  
Ron Hidu, PE – Senior Technical Manager, Woodard & Curran  
Travis Noyes, PE – CES, Inc  
Nate Gustafson, PE – CES, Inc



**Photo No. 1**

**Photo Date:**  
5/7/19

**Site Location:**  
Water Main  
Connection into  
Summit Road

**Description:**  
Water Main rise into  
the Summit Street  
valves

**Photo By:** VJS



**Photo No. 2**

**Photo Date:**  
5/2/19

**Site Location:**  
Hydrant at Sta 8+25

**Description:**  
Hydrant installed at  
Sta. 8+25.

**Photo By:** VJS



**Photo No.** 3

**Photo Date:**

5/3/19

**Site Location:**

Hydrant at 8+25 +/-

**Description:**

Thrust block installed at the hydrant

**Photo By:** VJS



**Photo No.** 4

**Photo Date:**

5/4/19

**Site Location:**

8+25 +/-

**Description:**

Granite curb reset for the summer

**Photo By:** VJS

